

Lompoc City Council Agenda Item

City Council Meeting Date: **October 7, 2008**



TO: **Gary P. Keefe, City Administrator**

FROM: **Michael W. Luther, P.E., Senior Civil Engineer**
m_luther@ci.lompoc.ca.us

SUBJECT: **FINAL ACCEPTANCE OF PROJECT NO. FY-06-S-3,**
SIDEWALK INFILL PROJECT FOR 6th CYCLE
SAFE ROUTES TO SCHOOL PROGRAM

RECOMMENDATION:

It is recommended that the City Council:

- A) Accept Project No. FY-06-S-3 as complete.
- B) Instruct the City Clerk to file the required Notice of Completion regarding this project.

BACKGROUND:

Project No. FY-06-S-3 consists of sidewalk infill, ADA pedestrian ramp improvements and other related work in the vicinity of the following schools: Hapgood, Miguelito, El Camino, La Canada, and Lompoc High School. The project is part of the ongoing street maintenance program to improve and/or maintain the City's infrastructure and uses State "Safe Route to School" funding.

The Project was noticed, advertised and bid in accordance with the procedures of the Uniform Public Construction Cost Accounting Act (Public Contract Code Sections 22000-22045). The Uniform Public Construction Cost Accounting Act has been incorporated as a part of the City of Lompoc Purchasing and Public Project Procedures (Chapter 26 of the Lompoc City Code).

On May 20, 2008, the City Council adopted the Plans and Specifications and awarded the contract in the amount of \$318,499.00 to G. Sosa Construction, Inc., Santa Maria, California. At this time, the City Council also authorized the City Engineer to approve Contract Change Orders in an amount not to exceed \$64,000.00.

OCTOBER 7, 2008

FINAL ACCEPTANCE OF PROJECT NO. FY-06-S-3

PAGE -2-

The Project was completed on August 8, 2008, for a final construction cost of \$321,196.59. City staff provided construction-engineering services for this project. We have reviewed the completed project and have found it to be in conformance with the Contract Documents. Therefore, the Engineering Division recommends formal acceptance of the completed project by the City Council, and recordation of a Notice of Completion with the County of Santa Barbara.

Michael W. Luther, P.E.
Senior Civil Engineer

Attachments: [Notice of Completion](#)
[Exhibit "A" - Location Map](#)

APPROVED FOR SUBMITTAL TO THE CITY ADMINISTRATOR:

Larry A. Bean, P.E.
Public Works Director

APPROVED FOR SUBMITTAL TO THE CITY COUNCIL:

Gary P. Keefe
City Administrator