

Lompoc City Council Agenda Item

City Council Meeting Date: August 7, 2007



TO: Gary P. Keefe, City Administrator

***FROM: Michael W. Luther, P.E., Senior Civil Engineer
m_luther@ci.lompoc.ca.us***

***SUBJECT: FINAL ACCEPTANCE OF PROJECT NO. FY-00-SD-1A,
EAST-WEST CHANNEL
STORM DRAIN IMPROVEMENT PROJECT***

RECOMMENDATION:

It is recommended that the City Council:

- A) Accept Project No. FY-00-SD-1A as complete.
- B) Instruct the City Clerk to file the required Notice of Completion regarding this project.

BACKGROUND:

City Project No. FY-00-SD-1A was for the construction of drainage and maintenance access improvements on the East-West Channel between "H and V" Streets. Improvements included channel grading; new concrete maintenance access ramps; new maintenance road; hydroseeding; fencing; sewer line relocation; and drainage outfall improvements.

The Project was noticed, advertised and bid in accordance with the procedures of the Uniform Public Construction Cost Accounting Act (Public Contract Code Sections 22000-22045). The Uniform Public Construction Cost Accounting Act has been incorporated as a part of the City of Lompoc Purchasing and Public Project Procedures (Chapter 26 of the Lompoc City Code).

On April 18, 2006, the City Council adopted the Plans and Specifications and awarded the contract in the amount of \$1,969,025.00 to Papich Construction Company, Inc., Pismo Beach, California. At this time, the City Council also authorized the City Engineer to approve Contract Change Orders in an amount not to exceed \$250,000.00.

August 7, 2007

FINAL ACCEPTANCE OF PROJECT NO. FY-00-SD-1A

PAGE -2-

The Project was completed on June 18, 2007, for a final construction cost of \$2,177,184.54. City staff provided construction-engineering services for this project. We have reviewed the completed project and found it to be in conformance with the Contract Documents. Therefore, the Engineering Division recommends formal acceptance of the completed project by the City Council, and recordation of a Notice of Completion with the County of Santa Barbara.

Michael W. Luther, P.E.

Senior Civil Engineer

Attachments: [Notice of Completion](#)
[Exhibit "A" - Location Map](#)

APPROVED FOR SUBMITTAL TO THE CITY ADMINISTRATOR:

Larry Bean, P.E.
Public Works Director

Ronald V. Stassi, P.E.
Utilities Director

APPROVED FOR SUBMITTAL TO THE CITY COUNCIL:

Gary P. Keefe
City Administrator