

MITIGATION MEASURES
The Olson Company – 60 Unit Residential Project
Preliminary/Precise Development Plan – DR 05-30
Vesting Tentative Subdivision Map – LOM 555

These Mitigation Measures were extracted from the Mitigated Negative Declaration for The Olson Company 60-Unit Residential Project (SCH No. 2006051019), which was certified by the City Council on _____. Language may be modified herein to clarify applicability to the project and to provide clarification regarding compliance to contractors and future property owners. No revisions have been made to modify the intent or requirements of the Mitigation Measures. In the case of conflict, the Mitigation Measures contained herein shall supercede those contained in the MND.

Aesthetics

1. The applicant shall submit a lighting plan which incorporates the following:
 - a. All lighting shall be shielded to prevent glare and minimize light intrusion to adjacent properties. The adequacy and design of the on-site lighting and shielding shall be reviewed by staff at plan check. The plan shall provide specifics for external light fixtures both on and off the building, external illuminated signage, and any lighting fixtures at ground level.

Air Quality

2. Dust (PM₁₀) - a dust abatement program shall be prepared by the applicant. The program shall be reviewed and approved by the City Engineer, Senior Environmental Coordinator, and City Planner prior to issuance of grading permits. The dust abatement program shall include the following dust control measures:
 - a. Sprinkle all construction areas with water (recycled when possible) at least twice a day, during excavation and other ground-preparing operations, to reduce fugitive dust emissions.
 - b. Construction sites shall be watered and all equipment cleaned in the morning and evening to reduce particulate and dust emissions.
 - c. Cover stockpiles of sand, soil, and similar materials, or surround them with windbreaks.
 - d. Cover trucks hauling dirt and debris to reduce spillage onto paved surfaces or have adequate freeboard to prevent spillage.
 - e. Post signs that limit vehicle speeds on unpaved roads and over disturbed soils to 10 miles per hour during construction.

- f. Soil binders shall be spread on construction sites, on unpaved roads, and on parking areas; ground cover shall be re-established through seeding and watering.
 - g. Sweep up dirt and debris spilled onto paved surfaces immediately to reduce resuspension of particulate matter through vehicle movement over those surfaces.
 - h. Require the construction contractor to designate a person or persons to oversee the implementation of a comprehensive dust control program and to increase watering, as necessary.
 - i. The name and 24/7 contact information for the person responsible for dust control shall be provided to the City prior to issuance of grading permits.
 - j. If dust is not controlled on the site, the City shall shut down work on the project until the applicant can provide adequate dust control.
 - k. Streets and alleys surrounding the project shall be kept clean and free of dirt.
3. Ozone (O₃) Precursors: (NO_x and ROC)
- a. All construction equipment engines and emission systems shall be maintained in proper operating order, in accordance with manufacturers' specifications, to reduce ozone precursor emissions from stationary and mobile construction equipment.
 - b. If feasible, electricity from power poles or ground lines shall be used in place of temporary diesel- or gasoline-powered generators.
4. Conditions for Long-term and Operational Impacts:
- a. All residential construction or remodel projects of five or more residential units shall reduce long-term and operation emission of CO, NO_x, and ROC from mobile sources.

Hydrology and Water Quality

- 5. The applicant shall install sedimentation and grease filters, employing Best Management Practices (BMP) to assure that all water draining from on-site pavement will be properly filtered prior to entering the City's storm drain system.

Noise

6. Hours of construction shall be limited to:
Monday through Friday - between the hours of 7:30 a.m. and 5 p.m.
Saturday - between the hours of 8 a.m. and 5 p.m.
Sunday - None
Minor modifications to the hours of construction may be granted by the City Planner.

Transportation/Circulation

7. Conformance with the ATE Traffic & Circulation Study recommended improvements:
 - Frontage Improvements: The Olson Company 60-Unit Project is responsible for constructing frontage improvements (street improvements, curb, gutter, sidewalk, driveways, etc.) according to City requirements along Ocean Avenue and U Street.

G:\COMDEV\Conditions of Approval\DR\2006\DR 05-30.MM.doc